

## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Contractor:	DISC Lands	ABN N	o: 97 62	22 873 634				Principa Contrac		McNab		
Address of Contractor:	3 / 34 Fisherr	man's Rd	l, Kuluin, QL	_D, 4558	=					Receive	ed By:	
Project Name:	Natures Edg	ge Comm	unity Hub			Date Develo	ped:	19/2/2024		Date:		
Project No:	J1316					Review Date	<b>)</b> :	19/8/2024		Sign:		
JSEA / SWMS No:	002 REV.1.0	0 N	lame of Per	rson Res	ponsib	le for SWMS	Impler	mentation:	Stev	e Fraser		
Brief Description of Work Activity	Concrete ar	nd Formv	work		Hi Vis		ng. Saf	ety Glasses,	ap safety foo	twear, lo	ng sleeved shirt, long sleeve s for manual tasks	
Site Location:	Owen Cree	k Rd, Fo	rest Glen									
Responsible Supervisor(s):	Mitch Finlay	1		0419 94	47 544							
Developed by:	Brendan Wı	ulf		l		High Ris	k Con	struction Ac	tivity:		YES	
Powered Plant and Equipm Activity: (e.g. EWP / Cra				Chemic	al(s) to	be Used: (e.g	. Acids/ F	Resins / etc)		MSDS immediately available:	,	If "No", explain why:
Concrete pump			Cement							Y		
Concrete agitators												
Assorted power tools												
Assorted hand tools												
Nominate Specific Pern	nits Require	ed:									-	
Туре:	Permit Required:	Permit N	JSEA/SWN	MS)		Туре	:		Permit Required:	Permit	No: (Attach to JSEA/SWMS)	



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Qualifications required for activities: (insert specific licensing requirements e.g. Rigger / Crane driver / Scaffolder)	Training required	for activities: [	nsert / delete]	YES	NO	Comments:
· VOC for all operators	Construction Industry	Induction card		Υ	-	Mandatory
· Appropriate licence for concrete pump	Site Induction			Υ	-	Mandatory
•						
•						
•						
					,	
	Relevant Legislati	on / Code of Pra	ctice / Standards:			
WHS Act 2011; Environmental Protection Act 19	-	on / Code of Pra	ctice / Standards:	For	mwork C0	OP 2016
WHS Act 2011; Environmental Protection Act 19 WHS Regulations 2011; Environmental Protection Regul	994	on / Code of Pra				OP 2016 earing Loss at Work COP 2021
	994 lations 2019	on / Code of Pra	Managing Noise	and Prev	enting He	
WHS Regulations 2011; Environmental Protection Regul	994 lations 2019	on / Code of Pra	Managing Noise Managing	and Prev	enting He	earing Loss at Work COP 2021
WHS Regulations 2011; Environmental Protection Regul	994 lations 2019 P 2021	on / Code of Pra	Managing Noise Managing	and Prev the Risk nent for C	enting He	earing Loss at Work COP 2021 t Workplaces COP 2021 on or Maintenance Work 2008
WHS Regulations 2011; Environmental Protection Regul How to Manage Work Health and Safety Risks COF Hazardous Manual Tasks COP 2021	994 Pations 2019 Practice 2021		Managing Noise  Managing  Traffic Managem	and Prev the Risk nent for C	renting He of Falls a Construction	earing Loss at Work COP 2021 t Workplaces COP 2021 on or Maintenance Work 2008
WHS Regulations 2011; Environmental Protection Regul How to Manage Work Health and Safety Risks COF Hazardous Manual Tasks COP 2021 Managing the Work Environment and Facilities Code of P	994 Pations 2019 Pactice 2021 Ctice 2021		Managing Noise  Managing  Traffic Managem	and Prev the Risk nent for C I vice Safe	of Falls a construction MUTCD F	earing Loss at Work COP 2021  t Workplaces COP 2021  on or Maintenance Work 2008  Part 3
WHS Regulations 2011; Environmental Protection Regul How to Manage Work Health and Safety Risks COF Hazardous Manual Tasks COP 2021 Managing the Work Environment and Facilities Code of Pra Managing Risks of Plant in the Workplace Code of Pra	994 Pations 2019 Pactice 2021 Ctice 2021	AS/N2	Managing Noise  Managing  Traffic Managen  2S 3760:2010 In sen	and Preventhe Risk nent for Convice Safe OP 2021 ca dust expressions	renting He of Falls a Construction MUTCD F ty Inspect	earing Loss at Work COP 2021  It Workplaces COP 2021  In or Maintenance Work 2008  Part 3  Ition and Testing of Electrical Equipment  In rete Pumping COP 2019  In construction and manufacturing of construction



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Per	sonnel Consulted on D	evelopment of JSEA /	SWMS: e.g. Workers / Safe	etv Representative	
Name	Position	Name	Position	Name	Position
Final Review	Na	ame	Sig	ınature	Date
Managing Director	Brend	lan Wulf			19/2/2024
Project Supervisor / Foreman	Mitch	ı Finlay	19	filas	19/2/2024
Safety Advisor	Jim	Grigor			19/2/2024
How control measures are to be implemented, monitored and reviewed	Control measures will SWM3	I be monitored visually by em	Check• EHS Daily Checks• Pre-Sta ployees and supervisor daily and r roject or in the event of a notifiable	reviewed as required at the	daily pre-start meeting. vears
		Emergency Respons	e Preparedness:		
Nearest Muster Point?			REFER SITE SAFETY PLAN		
Nearest Fire Extinguishers?			SITE VEHICLE		
Nearest Spill Kit?			SITE CONTAINER		
Nearest First Aid Kit?			SITE VEHICLE		
Method of communicating an emergency?	Phone	Radio Channel No:	N/A	Phone No: 0419 9	47 544
N	OTE: For all Work at Height	/ Restricted Access or Con	fined Space Entry attach Retriev	/al / Rescue Plan(s)	



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Risk	Rating (R)	LOW [ 1-3 ] Broadly acceptable - Manage by routine procedures	MODERATE [ 4-6 ] Tolerable – With identific implemented		HIGH [ 8-12 ] Undesirable - Additional con required to reduce risk	VERY HIGH [ 1 Intolerable - Do	5- 25 ] o not start activity
				Risk Matrix			
					CONSEQUENCE		
			1 = Insignificant	2 = Minor	3 = Moderate	4 = Major	5 = Catastrophic
		LANDSCAPES & CONSTRUCTION	PEOPLE - No injuries requiring any treatment.  ENVIRONMENT - Minor localised environmental harm rectified within hours. No protected habitat or species affected	PEOPLE - First aid treatment.  ENVIRONMENT - Minor transient environmental harm that requires days for recovery. No protected habitat or species affected	PEOPLE - Medical treatment required, Restricted Work Case. ENVIRONMENT — Significant environmental harm that requires weeks for recovery. Environmental incident involving protected species or habitat	PEOPLE - Injuries resulting in; lost time, permanent disability, amputation, or surgery. ENVIRONMENT - Very serious long term environmental harm or contamination that takes years to recover. Damage to protected species or habitat as a result	PEOPLE – Single or multiple fatalities. ENVIRONMENT – Severe environmental harm or contamination resulting in permanent environmental damage. Endangered species and habitat destroyed
	5 =Almost certain	Is expected to occur	M-5	H -10	VH-15	VH-20	VH-25
00	4=Likely	Will probably occur in most circumstances	M-4	H-8	H-12	VH-16	VH-20
LIKELIHOOD	3=Possible	Should occur at some time	L-3	M-6	H-9	H-12	VH-15
글	2=Unlikely	Could occur at some time	L-2	M-4	M-6	H-8	H-10
	1=Rare	May occur only in exceptional circumstances	L4	L-2	L-3	M-4	M-5
Like	lihood (L) 1 =	= Rare, 2 = Unlikely, 3 = Possible, 4	= Likely, 5 = Almost Certain	Consequer	ice (C) 1 = Insignificant, 2 = N	/linor, 3 = Moderate, 4 = Majo	or, 5 = Catastrophic



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Activity (Basic job steps)	Potential Hazards (What can go wrong)			al Risk C=R]	Control Measures		Resi	dual .x C=R]				chy ap <sub>l</sub>	of olie	d	Persons Responsible
		L	С	R		L	С	R	Elimination	Substitution	Isolation	Engineering	Administration	PPE	
• General Planning	Task specific injuries due to inexperience, inadequate consultation, or failure to provide appropriate equipment	2	2	M4	<ul> <li>All site personnel are inducted and instructed on this SWMS and any other relevant SWMS or safety procedure to be adhered to.</li> <li>All site personnel have read and comply with the Principal Contractor's (McNab) Health and Safety Management Plan.</li> <li>Personnel have sufficient skills (competency) to complete the required task</li> <li>There is adequate consultation with relevant employees</li> <li>Adequate competent supervision</li> <li>Planning for required equipment is carried out</li> <li>Supply of appropriate equipment so there is no need for improvisation using inadequate equipment</li> <li>Prestart meeting prior to commencing this activity</li> </ul>	1	2	L2					✓		Supervisor
Pre-start check	Mobile plant	2	2	M4	<ul> <li>Mobile plant has been inspected and approved for use on site.</li> <li>Operator is trained and competent and has produced NSA or appropriate licence.</li> <li>A daily pre-start check shall be undertaken and documented for all mobile plant on site.</li> <li>Plant is regularly maintained and serviced as per manufacturers' recommendations by competent person.</li> <li>All warning devices (reversing beeper and flashing light) are fitted and are in operation.</li> <li>Barricading shall be erected to ensure those not involved in the task at hand are excluded from the work area.</li> <li>Operators of mobile plant shall wear a seatbelt at all times.</li> </ul>	1	2	L2					<b>✓</b>		Supervisor Operator



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Activity (Basic job steps)	Potential Hazards (What can go wrong)		Initial Risk [L x C=R]  Control Measures			R	Residual Risk [L x C=R]			Hierarchy of Controls applied					
		L	С	R		L	С	R	Elimination	Substitution	Isolation	Engineering	Administration		
Pre-start check (cont.)	Mobile plant (cont)	2	2	M4	<ul> <li>Operators of mobile plant shall not use a mobile phone whilst operating the plant.</li> <li>Spotters shall be in place when mobile plant is reversing or if operator's view is obscured.</li> <li>Communication between operator and spotter via 2 way radio.</li> <li>Operator to follow site speed limit and rules.</li> </ul>	1	2	L2					✓	Supervisor Operator Spotter	
Place plastic /formwork/edge boards	Manual handling- Electrocution Hand tools Puncture wound	3	4	H12	<ul> <li>Refer SWMS Manual Handling</li> <li>All power tools and leads tested and tagged.</li> <li>Tools and leads inspected prior to use for faults/damage.</li> <li>Faulty/damaged tools and leads to be tagged out an removed from service.</li> <li>Wear PPE – gloves</li> <li>Hand tools are well maintained and in good conditio</li> <li>Steel pegs are capped.</li> </ul>		3	M6					<b>✓</b> ✓	All workers	
Steel fixing/placing sheets of mesh	Manual handling- Cuts/puncture wounds	3	3	H9	<ul> <li>2 man lift when carrying sheets of mesh – use mechanical lifting aid where possible – refer SWMS Manual Handling.</li> <li>Wear PPE-gloves at all times</li> <li>Tie wire to be bent in/down.</li> <li>All starter bars to be capped.</li> </ul>	2	3	M6					<b>✓</b> ✓	All workers	



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Activity (Basic job steps)	Potential Hazards (What can go wrong)	Initial Risk [L x C=R]			Control Measures		Resid	dual x C=R]				chy s ap <sub>l</sub>		t	Persons Responsible
		L	С	R		L	С	R	Elimination	Substitution	Isolation	Engineering	Administration	PPE	
Cutting steel reinforcement	Electrocution Fire Eye injury Cuts/lacerations Manual handling Noise	3	3	H9	<ul> <li>All power tools and leads tested and tagged.</li> <li>Tools and leads inspected prior to use for faults/damage.</li> <li>Faulty/damaged tools and leads to be tagged out and removed from service.</li> <li>Hot works permit approved.</li> <li>All flammable material removed from works area.</li> <li>Fire extinguisher (in current test date) is located at works area.</li> <li>Exclusion zone set up where steel is to be cut.</li> <li>PPE – Safety Glasses and face shield</li> <li>Refer SWMS Manual Handling</li> <li>Only competent person is to cut steel reinforcement.</li> <li>Cutting disc is in good condition and type used is as per manufacturers' recommendations.</li> <li>Guards and handles to be in place</li> <li>PPE-Hearing protection</li> <li>Use battery powered cutting tools.</li> </ul>	2	3	M6	✓		<b>✓</b>		<		Supervisor All workers
Set up concrete pump.	Set up concrete pumpUnsuitable location -Live electrical lines -Equipment failure	3	3	Н9	<ul> <li>Pump is approved for use on site.</li> <li>Operator has relevant ticket to operate pump.</li> <li>Set up location is approved.</li> <li>Pump is set up and operated according to manufacturers' recommendations and specifications – clear of obstructions, power lines and excavations</li> <li>Pump is regularly maintained and serviced as per manufacturers' recommendations.</li> <li>Pre-start checklist is completed and documented.</li> </ul>	2	3	M6					~		Supervisor and operator



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Activity (Basic job steps)	Potential Hazards (What can go wrong)			al Risk C=R]	Control Measures			Residual Risk [L x C=R]					Hierarchy ontrols app			Persons I Responsible
		L	С	R		L	С	R	Elimination	Substitution	Isolation	Engineering	Administration	PPE		
Delivery of concrete:	Delivery of concrete: -persons being run over -damage to services or structures	3	5	VH 15	<ul> <li>Truck observes site speed limits and site rules.</li> <li>Warning devices are operational (ie flashing light and reversing beeper)</li> <li>Organize the direction of truck movements to minimize restrictions to the drivers vision</li> <li>Spotter to direct truck movements.</li> <li>Driver is instructed to stop the truck if he cannot see the spotter.</li> <li>All non –essential workers are removed from works area.</li> </ul>	2	3	M6					<b>✓</b>	Driver Spotter		
	Exposure to cement	3	3	H9	<ul> <li>SDS for cement is readily available</li> <li>Wear PPE- gloves and safety glasses at all times</li> <li>Wash affected areas of skin with clean water</li> </ul>	3	2	M6					✓	✓ All workers		
	Trip and fall on mesh	3	3	Н9	<ul><li>Wear all mandatory PPE.</li><li>Trained and competent concreters.</li></ul>								✓	✓ All workers		
	Manual handling- screeding/shovelling	3	3	H9	<ul> <li>Refer SWMS Manual Handling</li> <li>Rotate work tasks and staff to share the workload.</li> <li>Take regular breaks</li> </ul>								✓	Supervisor		
Pour concrete from truck/pump	Hose whip	3	4	H12	<ul> <li>Only pump concrete that is a pumpable mix as specified by the concrete supplier. Other mixes of concrete can block the line and cause hose whip.</li> <li>Do not let the concrete solidify in the line because this will cause blockages. The concrete needs to remain in its plastic state.</li> <li>Workers should always wear mandatory personal protective equipment, including hard hats.</li> <li>Good housekeeping needs to be maintained around the work area to reduce the likelihood of tripping.</li> </ul>	3	2	M6				<b>✓</b>	<b>✓</b>	Operator ✓ Line hand		



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Pour concrete from truck/pump (cont.)	Hose whip (cont.)	3 4 H12	<ul> <li>The delivery hose on a boom pump should hang close to vertical and only be guided by the line hand. If the boom is not long enough to reach the concrete pour area, a larger boom should be used or the concrete pump should be moved closer to the job.</li> <li>Do not let more hose hang from the boom than that allowed by the boom manufacturer Normally a maximum of five metres of 125 mm diameter hose can be suspended from the hose</li> <li>Do not allow concrete to drop out of the hose when pumping is stopped, as this can allow air to enter the system. The hose can be folded over to prevent this.</li> <li>Always ensure the line hand has an adequately size area to stand on (the width of the working surface should be 450 mm or greater). The line hand should not stand on block walls or next to unprotected edges.</li> <li>Monitor the level of concrete in the hopper to avoid air getting sucked into the pump system. Ensure a separate person to the line hand is in position to view the hopper. This will normally be the pump operator.</li> <li>Make sure safe work procedures are adopted for clearing blockages.</li> <li>Preferably clean out the concrete line with water instead of air.</li> <li>When there are no other options but to clean the pump line out with air, secure the end of the steel line and have an exclusion zone. All reducers and the rubber hose must be removed from the end of the delivery line. A ball catcher should be fitted to the end of the steel pipe. This will contain the blow out plug (i.e. sponge) as it is ejected from the line.</li> </ul>	3	2	M6			*		Operator Line hand	
---------------------------------------	-------------------	---------	---	---	---	----	--	--	---	--	--------------------	--



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

Activity (Basic job steps)	Potential Hazards (What can go wrong)		nitial [L x (	Risk C=R]	Control Measures		Resid sk [L	dual x C=R]					Controls applied				Persons Responsible
		L	С	R		L	С	R	Elimination	Substitution	Isolation	Engineering	PPE				
Wash out truck, pump and Cleaning Tools. Stripping Formwork with concrete residue	Environmental contamination	3	3	Н9	Only wash out in approved washout areas (or off site at approved recycling area) and dispose of as per site rules.				✓			*		Supervisor			
	Heat Stress	3	3	H9	Rotate work tasks and staff where possible and regular breaks	3	2	М				•		Supervisor			
	UV Exposure	4	2	H8	PPE- shirts, sunscreen, hard hat brims/neck flaps, UV rated safety glasses	2	2	M4					✓	All staff			
Manual Tasks	Dehydration	3	2	M6	Provide cool drinking water in close proximity to work area and regular breaks	2	2	M4				٧		Supervisor			
	Airborne Contaminants	3	1	L3	Wear P2 dust mask/respiratory device     Anyone wearing a mask must be fit tested & may need health monitoring under the COP	2	1	L2					<b>✓</b>	All staff			



## THIS SWMS IS TO BE UPDATED AS REQUIRED, THROUGHOUT THIS PROJECT

	Per		_	ents of this JSA / S	WMS						
Name: Mitch Finlay		Signature:	lay			Date: 19/2/20	24				
Sign On: I have been consulted a	and have assisted in the	development of this SW	MS	• I have been given the	opportunity to comme	t of this SWMS.					
• I have read and understood ho	w I am to carry out the a	ctivities listed on this SW	/MS.			th the personal protective equipment identified iven training in the safe use of this equipment					
JSEA/SWMS NUMBER:	<del></del>										
Full Name	Qualification		Signature		Date		Employer				